



WEEKLY REPORT OF WORKING DAYS

IMPORTANT! Whenever the prime or a subcontractor starts or completes work it shall be so stated on the corresponding daily line below. This shall also apply when work is resumed after a winter shutdown.

Late/Approx. Starting Date April 6, 2009
 Intermediate Construction Period, if specified _____
 Length of project 3 +/- km (miles)
 Type of Work (If Bridge Give Design No.) _____

Report No. 25
 Week Ending Sat. October 3, 2009
 County Dickinson
 Project No. E-0750
 Contract No. _____

Contractor Beck Excavating, Inc

Days of Week	Date	Controlling Operation	Explanation of Delays	Contractor Working Yes or No	Working Days Charged
Sunday	09/27	None		No	0
Monday	09/28	Paved Frank Street	None	Yes	1
Tuesday	09/29	Paved 256th Ave from lift station up to and around 162nd St (Valentines).	None	Yes	1
Wednesday	09/30	Pipe work on Paula. Set forms up at intersections.	None	Yes	1
Thursday	10/01	No Work	Rain overnight and throughout day Total ~2"	No	0
Friday	10/02	No work	Site too wet. Another 1.25"	No	0
Saturday	10/03	No Work		No	0

Remarks:

Percent of Contract Completed 69

Percent of Time Used 86

CTI left project site on Thursday morning. Beck pipe crew back on site Wednesday.

TOTALS FOR THE WEEK			3
Total Working Days Used Last Report			100
Total Working Days Used To Date			103
Number of Working Days Specified			120
Type of Work	km (miles) Or Quantity Completed To Date	Percent Completed To Date	

Inspector Scott A. Brunsvold

Project Engineer

10/5/09

Date



WEEKLY REPORT OF WORKING DAYS

IMPORTANT! Whenever the prime or a subcontractor starts or completes work it shall be so stated on the corresponding daily line below. This shall also apply when work is resumed after a winter shutdown.

Late/Approx. Starting Date April 6, 2009
 Intermediate Construction Period, if specified _____
 Length of project 3 +/- km (miles)
 Type of Work (If Bridge Give Design No.) _____

Report No. 24
 Week Ending Sat. September 26, 2009
 County Dickinson
 Project No. E-0750
 Contract No. _____

Contractor Beck Excavating, Inc

Days of Week	Date	Controlling Operation	Explanation of Delays	Contractor Working Yes or No	Working Days Charged
Sunday	09/20	None		No	0
Monday	09/21	Pipe work on Paula. Trimming on Vickie, Martin and Teresa.	0.25" rain early morning.	Yes	0.5
Tuesday	09/22	Pipe work on Paula. Trimming on Martin and Shoreline.	None	Yes	1
Wednesday	09/23	CTI paved Vickie and Martin down to Shoreline. Trimming on Frank and 256th Ave.	None	Yes	1
Thursday	09/24	Paved Teresa, Shoreline and Martin down to Lift Station.	None	Yes	1
Friday	09/25	CTI crew left site. No paving.	Rain overnight into morning ~0.6"	No	0
Saturday	09/26	No Work		No	0

Remarks:

Percent of Contract Completed 65

Percent of Time Used 83

Beck pipe crew not on site from Wednesday on. CTI trimmer on site Monday. Paving crew also on site Monday.

TOTALS FOR THE WEEK			3.5
Total Working Days Used Last Report			96.5
Total Working Days Used To Date			100
Number of Working Days Specified			120
Type of Work	km (miles) Or Quantity Completed To Date	Percent Completed To Date	

Inspector Scott A. Brunsvold

Scott A. Brunsvold
Project Engineer

9/28/09
Date



WEEKLY REPORT OF WORKING DAYS

IMPORTANT! Whenever the prime or a subcontractor starts or completes work it shall be so stated on the corresponding daily line below. This shall also apply when work is resumed after a winter shutdown.

Late/Approx. Starting Date April 6, 2009
 Intermediate Construction Period, if specified _____
 Length of project 3 +/- km (miles)
 Type of Work (If Bridge Give Design No.) _____

Report No. 23
 Week Ending Sat. September 19, 2009
 County Dickinson
 Project No. E-0750
 Contract No. _____

Contractor Beck Excavating, Inc

Days of Week	Date	Controlling Operation	Explanation of Delays	Contractor Working Yes or No	Working Days Charged
Sunday	09/13	None		No	0
Monday	09/14	Installation of pipe on 162nd Street and poured floor of drop structure.	None	Yes	1
Tuesday	09/15	Installation of pipe on 162nd St. and culverts on 256th.	None	Yes	1
Wednesday	09/16	Installing pipe on 162nd St and culverts on 256th and Walleye	None	Yes	1
Thursday	09/17	Pipe work at outlet by McIntosh's (Shoreline). Setting stringline on Martin and Vickie. Walls of drop structure.	None	Yes	1
Friday	09/18	Pipe work at Shoreline and Paula. Setting stringline on Martin, Vickie, Teresa and Shoreline.		Yes	1
Saturday	09/19	Pipe work on Paula/Shoreline. Grading on east end of 162nd. Setting stringline on Frank and 256th Ave.		Yes	0

Remarks:

Percent of Contract Completed 59

Percent of Time Used 80

Beck finished all pipe work on north part of project on Wednesday. Beck grading crew back on site Thursday. CTI stringline crew on site Thursday.

TOTALS FOR THE WEEK			5
Total Working Days Used Last Report			91.5
Total Working Days Used To Date			96.5
Number of Working Days Specified			120
Type of Work	km (miles) Or Quantity Completed To Date	Percent Completed To Date	

Inspector Scott A. Brunsvold

Scott A. Brunsvold
Project Engineer

9/21/09
Date



WEEKLY REPORT OF WORKING DAYS

IMPORTANT! Whenever the prime or a subcontractor starts or completes work it shall be so stated on the corresponding daily line below. This shall also apply when work is resumed after a winter shutdown.

Late/Approx. Starting Date April 6, 2009
 Intermediate Construction Period, if specified _____
 Length of project 3 +/- km (miles)
 Type of Work (If Bridge Give Design No.) _____

Report No. 22
 Week Ending Sat. September 12, 2009
 County Dickinson
 Project No. E-0750
 Contract No. _____

Contractor Beck Excavating, Inc

Days of Week	Date	Controlling Operation	Explanation of Delays	Contractor Working Yes or No	Working Days Charged
Sunday	09/06	None		No	0
Monday	09/07	No Work	Holiday	No	0
Tuesday	09/08	Installing pipe on 162nd Street and Wells. Placement of modified subbase	None	Yes	1
Wednesday	09/09	Finished placement of rock on 256th Ave, 162nd (up to Valentines) and Wells. Pipe work on 162nd St.		Yes	1
Thursday	09/10	Pipe work on 162nd Street		Yes	1
Friday	09/11	Pipe installation on 162nd Street		Yes	1
Saturday	09/12	Pipe installation on 162nd Street	0.25" rain early morning	Yes	0

Remarks:

Percent of Contract Completed 56

Percent of Time Used 76

One Beck pipe crew left job site on Saturday. Oddson began lowering Qwest cable on Babs. Beck grading crew left on Wednesday.

TOTALS FOR THE WEEK			4
Total Working Days Used Last Report			87.5
Total Working Days Used To Date			91.5
Number of Working Days Specified			120
Type of Work	km (miles) Or Quantity Completed To Date	Percent Completed To Date	

Inspector Scott A. Brunsvold

Scott A. Brunsvold
Project Engineer

9/14/09
Date