

## 6-10-10 EOB Construction meeting notes

Attending: Scott Brunsvold – JWA, Glen Peterson IGLS, Derek Mananny – Clean Water Alliance, Laramie Hjelm – Iowa Great Lakes Targeted Watershed Coordinator, Arnold McIntosh – EOB Homeowners' Pres, Mardi Allen – D C Supervisor, Dan Eckert- Dickinson Co. Engineer

10:00 meeting:

Follow up items:

1. Justin Champine's sod and pile of dirt – Scott is getting another price for the sod, the most recent one came in at \$2,000 when we were told it would be \$800 to \$1,000. Scott will contact Justin to let him know the statue and that he will get the dirt and the sod.
2. DNR rain garden – Mardi expressed a concern about the roll docks that appear to be stored where the DNR rain garden is to be installed. Jeff had contacted those folks some time ago and they are aware. Scott will have Jeff email the conversation he had and with whom
3. Cheri and Mark Petersen – Their driveway was affected by the change in the roadway on Walleye Drive. Scott will contact them and set up another meeting.
4. Paula Teigs – Scott will get her rocks located and returned to her.
5. DNR Road – the house on the corner there requested some kind of bush to be planted to cover the new utility box – Scott will take care of this.
6. 6-15-10 Julie Sexton called – some erosion has taken place down in the DNR property by her dock entrance and would like to have it filled in when they start working on the rain garden.

Sanitary Sewer cleanout – Glen reported that Pete Howe was on the job today starting the clean out process. He also said that IGLS would be video taping the job to make sure they are getting the lines cleaned out.

DNR cracking roads – Scott reported that Jeff Felts had not heard back from the DOT on how they wanted to handle the cracking. The DOT, DNR, Scott, Lonnie Saunders, Dan Eckert and possible others met on June 1<sup>st</sup> to review the cracking. Scott reported that the DOT/DNR were considering replacement of some panels and non-payment for others.

Edith road and Short Street – There is cracking on Edith – Mardi has pictures – Dan and Scott will need to review them and come up with a resolution. Dan thought there were cracks on Short Street – this needs to be checked in to and a resolution is needed if there is cracking.

Enhanced Swales – construction will start after July 4<sup>th</sup>.

Meeting with Steve Anderson, Scott B and Clayton Sons – Scott reported that the parties had agreed on the process for the Lid projects at their meeting last week. Some check dams will go in and remain in place and others will be installed and then removed when the grass is established.

Drainage water testing - Laramie and Derek reported that the tester was filled with mud on Monday after the weekend rains but on Tuesday the water was dirty but no mud was present and the spillway by Arnie's house was running clear today.

Change order – Scott is working on the change order for the grasses that will be replacing the vegetative blankets. He will also be making the changes to the number of check dams in and out and the number of swales.

Next meeting – July 8<sup>th</sup> at 10:00 a.m.

